

THE UNIVERSITY OF MICHIGAN
REGENTS COMMUNICATION

Received by the
Regents
March 20, 2014

ITEM FOR INFORMATION

Subject: Plant Extension

Background and Summary:

Construction activities on University of Michigan projects continued as shown on the attached schedules during the month of February 2014.

The projects listed below have been completed, except for specific items, and will no longer be included in this report.

- Softball Center New Facility

Respectfully submitted,



Timothy P. Slottow
Executive Vice President and
Chief Financial Officer

March 2014
Attachment

PROJECTS IN PLANNING
March 2014

Status as of February 21, 2014

<u>Project</u>	<u>Proposed Project Budget</u>	<u>Source of Funds</u>
<u>Ann Arbor</u> <u>ARCHITECT APPOINTED</u> New Biological Science Building SmithGroupJJR	\$ 261,000,000	College of Literature, Science, and the Arts resources and Office of the Provost resources
Mobility Transformation Facility Mannik Smith Group	\$ 6,500,000	College of Engineering, Vice President for Research, University of Michigan Transportation Research Institute, University of Michigan Energy Institute, the Provost, and a grant from the State of Michigan Department of Transportation
New Department of Intercollegiate Athletics Operations Center Niagara Murano	\$ 6,000,000	Department of Intercollegiate Athletics resources
Stephen M. Ross School of Business Kresge Business Administration Library Renovation, Computer and Executive Education Building Demolition, New Academic Building, and Exterior Cladding Project Kohn Pedersen Fox Associates	\$ 135,000,000	Gifts
<u>WORKING DRAWINGS IN PREPARATION</u> George Granger Brown Memorial Laboratories Renovation Integrated Design Solutions	\$ 47,000,000	FY11 capital outlay request to the State of Michigan, investment proceeds, College of Engineering resources, and Office of the Provost resources

PROJECTS IN PLANNING
March 2014

Status as of February 21, 2014

<u>Project</u>	<u>Proposed Project Budget</u>	<u>Source of Funds</u>
<u>WORKING DRAWINGS IN PREPARATION</u>		
Central Campus Area Utility Tunnel Reinforcement Commonwealth Associates	\$ 1,800,000	Utility resources
William W. Cook Legal Research Library Attic Insulation and Ninth Floor Roofing Replacement UM-AEC	\$ 1,700,000	General Fund resources
Harlan Hatcher Graduate Library Life Safety Upgrades UM-AEC in collaboration with SmithGroupJJR	\$ 3,000,000	Investment proceeds
Elmer D. Mitchell Field Improvements SmithGroupJJR	\$ 8,000,000	Investment proceeds
Earl V. Moore Building Renovation and Brehm Pavilion Integrated Design Solutions	\$ 24,320,000	Investment proceeds and gifts
Nuclear Engineering Laboratory Renovation SmithGroupJJR	\$ 11,400,000	College of Engineering resources
Pierpont Commons Café Renovation SHW Group	\$ 5,300,000	Student Life Student Fee for Facility Renewal
Power Center for the Performing Arts Improvements SmithGroupJJR	\$ 1,500,000	Investment proceeds

PROJECTS IN PLANNING
March 2014

Status as of February 21, 2014

<u>Project</u>	<u>Proposed Project Budget</u>	<u>Source of Funds</u>
<u>WORKING DRAWINGS IN PREPARATION</u>		
President's Residence Infrastructure Renovation UM-AEC	\$ 1,300,000	Investment proceeds
UMHHC Neuroscience Hospital Renovation for Electroencephalography and Electromyography Clinics Relocation Project and Design Management	\$ 2,600,000	Hospitals and Health Centers' resources
UMHHC A. Alfred Taubman Health Care Center Department of Emergency Medicine Renovation Niagara Murano	\$ 2,700,000	Hospitals and Health Centers' resources
Varsity Drive Building Dry Collections Relocation Renovations SmithGroupJJR	\$ 27,450,000	College of Literature, Science, and the Arts resources
West Quadrangle and Michigan Union-Cambridge House Renovation Integrated Design Solutions	\$ 114,500,000	Housing resources

PROJECTS IN PLANNING
March 2014

Status as of February 21, 2014

<u>Project</u>	<u>Proposed Project Budget</u>	<u>Source of Funds</u>
Dearborn <u>WORKING DRAWINGS IN PREPARATION</u> Engineering Laboratory Building Expansion for Bioengineering Integrated Design Solutions	\$ 1,720,000	University of Michigan-Dearborn resources
Science Building and Computer Information Science Building Renovation SHW Group	\$ 51,000,000	FY11 capital outlay request to the State of Michigan and University of Michigan- Dearborn resources

NEW CONSTRUCTION PROJECTS

March 2014

Status as of February 21, 2014

NEW CONSTRUCTION PROJECTS

	<u>Project Budget</u>	<u>Date Construction Started</u>	<u>Original Completion Date</u>	<u>Current Completion Date</u>	<u>Source of Funds</u>
Ann Arbor George Granger Brown Memorial Laboratories Mechanical Engineering Addition Perkins + Will and Integrated Design Solutions	\$ 46,000,000	Apr-12	Sep-14	Sep-14	College of Engineering resources, gifts, investment proceeds, and a construction grant from the National Institute of Standards and Technology
Central Power Plant Feed Water System Deaerator Upgrade Burns & McDonnell	\$ 5,750,000	Apr-13	Dec-14	Dec-14	Utility resources
Chemistry Building, Willard Henry Dow Laboratory, and Alexander G. Ruthven Museums Building Renovation for Army, Navy, and Air Force Officer Education Programs Relocation SmithGroupJJR	\$ 4,000,000	Dec-13	Jun-14	Jun-14	Investment proceeds
William L. Clements Library Infrastructure Improvements and Addition SmithGroupJJR	\$ 16,800,000	Feb-14	Dec-15	Dec-15	Gifts and investment proceeds
East Hall Renovation for Department of Psychology UM-AEC	\$ 4,600,000	Sep-13	Sep-14	Sep-14	College of Literature, Science, and the Arts resources

NEW CONSTRUCTION PROJECTS

March 2014

Status as of February 21, 2014

NEW CONSTRUCTION PROJECTS

Institute for Social Research Addition
Lord, Aeck & Sargent

	Project Budget	Date Construction Started	Original Completion Date	Current Completion Date	Source of Funds
	\$ 29,000,000	Aug-12	Sep-14	Sep-14	American Recovery and Reinvestment Act of 2009 grant from the National Institutes of Health, Office of the Provost resources, and Institute for Social Research resources
Modern Languages Building Elevator Replacement UM-AEC	\$ 1,200,000	Dec-12	Jun-14	Jun-14	General Fund resources
Munger Graduate Residences Integrated Design Solutions in association with Hartman-Cox Architects	\$ 185,000,000	Oct-13	Sep-15	Sep-15	Gift and Housing resources
New Field Hockey Team Center, New Field Hockey Stadium, and Ocker Field Improvements Integrated Architecture	\$ 13,500,000	Nov-13	Sep-14	Sep-14	Athletic Department resources and gifts
North Campus Research Complex Building 10 Air Handling Unit Replacement Harley Ellis Devereaux	\$ 4,300,000	Jul-13	Jun-14	Jun-14	Medical School resources
North Campus Research Complex Building 80 Switchgear Replacement Harley Ellis Devereaux	\$ 3,100,000	Sep-13	Sep-14	Sep-14	Medical School resources

NEW CONSTRUCTION PROJECTS

March 2014

Status as of February 21, 2014

NEW CONSTRUCTION PROJECTS

	Project Budget	Date Construction Started	Original Completion Date	Current Completion Date	Source of Funds
Regional Chiller Plant for South and West Quadrangles and the Michigan Union SmithGroupJJR in collaboration with Integrated Design Solutions	\$ 8,500,000	May-13	Sep-14	Sep-14	Housing resources
Glenn E. Schembechler Hall Entrance and Museum Renovation Integrated Architecture	\$ 9,000,000	Feb-13	Mar-14	Mar-14	Athletic Department resources and gifts
School of Education Renovation SHW Group	\$ 13,600,000	Dec-13	Dec-15	Dec-15	Investment proceeds
School of Nursing New Building RDG Planning and Design	\$ 50,000,000	Sep-13	Dec-15	Dec-15	Investment proceeds
Softball Center New Facility Integrated Architecture	\$ 5,300,000	May-13	Mar-14	Feb-14	Athletic Department resources and gifts
South Quadrangle Renovation SmithGroupJJR	\$ 60,000,000	May-13	Sep-14	Sep-14	Housing resources
A. Alfred Taubman Health Sciences Library Renovation TMP Architecture Inc. in conjunction with Ballinger	\$ 55,000,000	Dec-13	Dec-15	Dec-15	Medical School resources
UMHHC I-275 Corridor Clinic Expansion Leasehold Improvements ¹	\$ 39,000,000	Mar-13	Mar-14	Mar-14	Hospitals and Health Centers' resources

NEW CONSTRUCTION PROJECTS

March 2014

Status as of February 21, 2014

NEW CONSTRUCTION PROJECTS

	Project Budget	Date Construction Started	Original Completion Date	Current Completion Date	Source of Funds
UMHHC 2205 Commonwealth Boulevard, Ann Arbor, Michigan Leasehold Improvements for Pediatric Speech Language Pathology, Physical Therapy, and Occupational Therapy ¹	\$ 3,600,000	Sep-13	Mar-14	Mar-14	Hospitals and Health Centers' resources
UMHHC Domino's Farms Leasehold Improvements for Wound Care Program Expansion ¹	\$ 2,340,000	Oct-13	Sep-14	Sep-14	Hospitals and Health Centers' resources
UMHHC University Hospital Critical Power Distribution Improvements exp US Services	\$ 1,600,000	Sep-13	Jun-14	Jun-14	Hospitals and Health Centers' resources
UMHHC University Hospital and A. Alfred Taubman Health Care Center Fire Alarm Upgrades UM-AEC	\$ 3,000,000	Oct-12	Sep-13	Sep-14	Hospitals and Health Centers' resources
Wall Street East Parking Structure Walker Parking Consultants and the Stecker Labau Arneill McManus (S/L/A/M) Collaborative	\$ 34,000,000	May-13	Jun-14	Jun-14	Parking resources
West Hall Renovation for the College of Literature, Science, and the Arts Quinn Evans Architects	\$ 5,500,000	Oct-13	Sep-14	Sep-14	College of Literature, Science, and the Arts resources

NEW CONSTRUCTION PROJECTS

March 2014

Status as of February 21, 2014

NEW CONSTRUCTION PROJECTS

Dearborn

Academic Support Center Renovations
Integrated Design Solutions

Science Building Computing Wing Renovations
Integrated Design Solutions

	<u>Project Budget</u>	<u>Date Construction Started</u>	<u>Original Completion Date</u>	<u>Current Completion Date</u>	<u>Source of Funds</u>
	\$ 3,540,000	Jan-14	Mar-15	Mar-15	University of Michigan- Dearborn resources
	\$ 4,820,000	Jan-14	Jun-15	Jun-15	University of Michigan- Dearborn resources
	\$ 22,170,000	Jan-14	Dec-15	Dec-15	FY11 capital outlay request to the State of Michigan and University of Michigan-Flint resources

Flint

William R. Murchie Science Building Renovation
SmithGroupJJR

¹ Project managed by lessor