THE UNIVERSITY OF MICHIGAN REGENTS COMMUNICATION

ITEM FOR INFORMATION

Subject: Plant Extension

Background and Summary:

Construction activities on University of Michigan projects continued as shown on the attached schedules during the month of June 2023.

Also attached is the quarterly report on construction activities between \$500,000 and \$3,000,000 that were financially completed during the period of April 1 through June 30, 2023.

Respectfully submitted,

Geoffrey S. Chatas

Executive Vice President and

Chief Financial Officer

July 2023 Attachment

PROJECTS IN PLANNING

<u>Project</u>	_	<u>Proposed</u> oject Budget	Source of Funds		
Ann Arbor WORKING DRAWINGS IN PREPARATION Horace H. Rackham Educational Memorial 100 Farnsworth Street, Detroit Michigan Integrated Design Solutions in association with Quinn Evans	\$	40,000,000	Investment proceeds		
Flint WORKING DRAWINGS IN PREPARATION College of Innovation & Technology Building Integrated Design Solutions	\$	10,000,000	United States Department of Commerce Economic Development Administration Grant, Mott Foundation Grant, and University of Michigan-Flint gifts and resources		

PROJECTS IN PLANNING

<u>Proposed</u>							
Project	<u>Proje</u>	ect Budget	Source of Funds				
Non-AEC Projects							
WORKING DRAWINGS IN PREPARATION							
New Central Campus Residential Development American Campus Communities (University's Project Management) Robert A.M. Stern Architects	\$490,900,000 - \$540,600,000		Reserves and bond proceeds with debt service paid from Housing resources				
New Michigan Marching Band Practice Field American Campus Communities (University's Project Management) Robert A.M. Stern Architects	\$	15,461,396	Reserves				
U-M Health Childcare Facility	\$	12,000,000	TBD				

ACTIVE CONSTRUCTION PROJECTS July 2023

Project Ann Arbor	Project <u>Budget</u>	Date Construction <u>Started</u>	Original Completion <u>Date</u>	Current Completion <u>Date</u>	Source of Funds
Bonisteel Boulevard Water Main and Road Reconstruction Fishbeck	\$ 8,800,000	Dec-22	Mar-24-24	Mar-24	Reserves and Utility resources
Center For Academic Innovation Leasehold Improvements	\$ 10,000,000	Oct-22	Sep-23	Sep-23	Tenant improvement allowance and reserves
Chemistry Building and Willard H. Dow Laboratory East Campus Switching Station Upgrade Stanley Consultants Limited P.C.	\$ 4,400,000	Nov-21	Sep-23	Sep-23	Utilities resources
Climate And Space Research Building Leinweber Space Innovation Laboratory Renovation Integrated Design Solutions	\$ 6,100,000	Feb-23	Mar-24	Mar-24	College of Engineering resources
East University Chiller Plant Chiller Replacement Tower, Pinkster, Titus Associates	\$ 7,800,000	Dec-21	Sep-23	Sep-23	Utilities resources
Environmental and Water Resources Engineering Building and George Granger Brown Memorial Laboratories Civil and Environmental Engineering Project Harley Ellis Deveraux	\$ 5,150,000	Sep-22	Dec-23	Dec-23	College of Engineering resources
Edward and Rosalie Ginsberg Building SmithGroup	\$ 10,500,000	May-23	Jun-25	Jun-25	Gift

ACTIVE CONSTRUCTION PROJECTS

Project Hayward Street Geothermal Facility SmithGroup in association with Strategic Energy Solutions	Project Budget 20,000,000	Date Construction Started Jan-23	Original Completion <u>Date</u> Mar-25	Current Completion <u>Date</u> Mar-25	Source of Funds Investment proceeds
W.K. Kellogg Eye Center and Brehm Tower Boiler and Hot Water Feed Interconnection Stanley Consultants	3,300,000) May-23	Dec-24	Dec-24	Utility resources and University of Michigan Health resources
Leinweber Computer Science and Information Building S Integrated Design Solutions in association with Pelli Clarke Pelli Architects as the design architect	\$ 145,000,000) May-22	Sep-25	Sep-25	FY20 Capital Outlay Request to the State of Michigan, Office of the Provost, College of Engineering, and School of Information resources
Medical Science Research Buildings I, II, and III Installation of Back Up Generators Peter Basso Associates	4,500,000) Jul-21	Dec-22	Aug-23	Medical School resources
Medical Science Unit I B and D Wings Renovation SmithGroup	42,000,000) Mar-23	Dec-25	Dec-25	Medical School resources
Michigan Stadium Scoreboard Replacement SmithGroup	\$ 41,000,000) Aug-22	Dec-23	Dec-23	Athletic Department resources

ACTIVE CONSTRUCTION PROJECTS

Project New Central Campus Recreation Building Replacement \$ Integrated Design Solutions in association with the firm RDG Planning and Design	Project Budget 165,000,000	Date Construction Started Dec-22	Original Completion Date Jun-25	Current Completion <u>Date</u> Jun-25	Source of Funds Reserves and Student Life Student Fee for Facility Renewal
New North Campus Undergraduate Housing - paused \$ Solomon Cordwell Buenz	190,000,000	Jun-22			Student Life resources
New Building for the College of Pharmacy \$ RDG Planning and Design	141,000,000	Feb-23	Dec-25	Dec-25	Reserves and gifts
President's Residence \$ Infrastructure Renovation SmithGroup	15,000,000	May-22	Sep-23	Sep-23	Reserves
Recreational Sports Fields \$ Hubbard Road, North Campus SmithGroup	14,000,000	Jun-23	Dec-23	Dec-23	Student Life resources
U-M Health \$ Courtyard Infrastructure Improvements and Restoration Beckett & Raeder	4,700,000	Dec-22	Mar-24	Mar-24	Reserves and Utility resources
U-M Health Brighton Center for Specialty Care \$ Linear Accelerator Expansion Integrated Design Solutions	10,000,000	Jul-22	Jun-23	Jun-23	University of Michigan Health resources
U-M Health Brighton Center for Specialty Care \$ Shell Space Utilization for New Operating Rooms Integrated Design Solutions	13,000,000	Aug-22	Jun-23	Jun-23	University of Michigan Health resources

ACTIVE CONSTRUCTION PROJECTS

Project U-M Health Clinical Expansion Project 300 W. Michigan Avenue, Ypsilanti, Michigan Leasehold Improvements	\$ Project Budget 35,400,000	Date Construction Started Jan-23	Original Completion Date Dec-23	Current Completion <u>Date</u> Dec-23	Source of Funds Tenant improvement allowance and University of Michigan Health resources
U-M Health Clinical Pathology Laboratories North Campus Research Complex Buildings (completed) University Hospital and University Hospital South (remaining work) Harley Ellis Devereaux	\$ 160,000,000	Sep-16	Sep-19	Sep-19 Dec-23	University of Michigan Health resources
U-M Health D. Dan and Betty Kahn Health Care Pavilion HOK Group	\$ 920,000,000	Dec-19	Jun-24	Jun-25	University of Michigan Health resources
U-M Health 7300 West Joy Road, Dexter, Michigan Specialty Pharmacy Expansion	\$ 52,000,000	Jun-22	Sep-23	Sep-23	University of Michigan Health resources
U-M Health University Hospital Electrical Substation Replacement Stanley Consultants	\$ 11,700,000	Jul-22	Sep-24	Sep-24	University of Michigan Health resources
U-M Health University Hospital Pneumatic Tube Expansion Integrated Design Solutions	\$ 6,500,000	Sep-22	Jun-24	Jun-24	University of Michigan Health resources

THE UNIVERSITY OF MICHIGAN REGENTS COMMUNICATION

REGENTS QUARTERLY REPORT

Completed Projects between \$500,000 and \$3,000,000 April 1 through June 30, 2023

Building Name	Project Description	Final Cost
1100 North University Building	Renovate office space to create a new microbial biogeochemistry laboratory	\$ 646,218
James B. Angel Hall and Tisch Hall	West entrance waterproofing and repairs	\$ 738,325
Chemistry Building and Willard H. Dow Laboratory	Partial fire alarm system replacement	\$ 1,379,910
Electrical Engineering and Computer Science Building	Elevator replacement	\$ 1,473,945
Literature, Science, and the Arts Building	Renovate second floor offices, conference rooms, corridors and restrooms to integrate new Opportunity Hub	\$ 1,738,995
U-M Health University Hospital South Unit 4	Renovate the command center, team rooms, office space, breakroom for the bed capacity and quality command center	\$ 2,349,177